

LIFE LIMITED PARTS SR20			
PART NAME	PART NUMBER	NOTE	EXPIRES
CAPS ROCKET MOTOR	29554-001	SN 1860	7/14/2026
PARACHUTE	25574-003	SN 03874R1	7/15/2026
Line Cutters	25347-002	7/31/29	3/2023-

AIRCRAFT

TECHNICAL RECORD

Section 1. AIRFRAME LOG

LIFE LIMITED PARTS SR20			
PART NAME	PART NUMBER	NOTE	EXPIRES
CAPS ROCKET MOTOR	29554-001	SN 1698	5/2/2026
PARACHUTE	25574-003	SN 03828R1	4/19/2026

Cirrus
MODEL SR20
N 1677
REG NO N1218P
WORK ORDER
30321-01-2017

Commander Aero, Inc.

Repair Station No. GA5R-876M
10570 Springboro Pike
Miamisburg, Ohio 45342 USA
Phone: 888-881-5580

DATE: 2/10/2017
A/C TSN 1397.1
FLIGHTTIME 1397.1

LANDINGS / CYCLES

DAILY TOTAL TOTAL

DETAILS OF TASK (INSPECTION, REPAIRS & REPLACEMENT)

Avionics Entries

(1) Removed #1 Garmin GNS-430 GPS, P/N 011-00280-10, S/N 97135369 and sent to Manufacturer for Upgrade to WAAS Capable Garmin GNS-430W, P/N 011-01060-40. Reinstalled Unit and Relocated GPS Antenna I.A.W. Cirrus S.B. 2X-24 R-1 Dated 29 Jan. 2008. See FAA Form 337, this date.... (2) Removed Garmin GTX-330, P/N 011-00455-00, S/N 84122876 and sent to Manufacturer for Upgrade to GTX-330ES, P/N 011-00455-60 to facilitate ADS-B OUT Operation. Reinstalled unit I.A.W. Garmin GTX 330/33 with ADS-B OUT Installation Manual, P/N 190-00734-10, Rev 2, Dated April 2013. See FAA Form 337 this date.

Maintenance Release

The aircraft and/or component(s) on N1218P was repaired and inspected in accordance with current FARs rules of the Federal Aviation Regulations and was found Airworthy for return to service with respect to the work performed. Pertinent details of the repair are on file at this repair station under Work Order No. 30321-01-2017.

DATE: 2/10/2017

SIGNED:

Musgrave, Jack
Certified Repair Station No. GA5R-876M

Work Order: 30321-01-2017

Printed by EBis 3 (datcomedia.com)

1 of 1



Aviators Flight Center
Blue Ash Airport (KISZ)
CRS 06WR853K
(513) 984-5880

Current Times N1218P
A/C Total Time 1402.2
Eng TSMOH 1402.2
Prop TSMOH 456.3

Tach 1402.2
Eng TT 1402.2
Prop TT 1402.2

ELT - Next batt replacement due MAR 2018

I CERTIFY THAT THIS ELT HAS BEEN INSPECTED IAW FAR 91.207(d) AND WAS DETERMINED TO BE IN AN AIRWORTHY CONDITION.

Aviators Flight Center CRS 06WR853K

W/O 481

Duncan Latta 03/01/2017

Signed



Aviators Flight Center
Blue Ash Airport (KISZ)

(513) 984-5880

Current Times N1218P
A/C Total Time 1402.2
Eng TSMOH 1402.2
Prop TSMOH 456.3

Tach 1402.2
Eng TT 1402.2
Prop TT 1402.2

Airframe Annual -

Replaced left main tire with new.
Replaced right brake linings with new 066-10500.
Replaced right main tire and tube with new.
Replaced induction airfilter with new BA-24
Serviced #1 batter with distilled water and charged
CW SB2X-32-18R4 by inspection, next due 1502.2
CW SB2X-78-07R1 by inspection, next due 1502.2

I Certify that this aircraft has been inspected IAW an ANNUAL inspection and is in an airworthy condition
Aviators Flight Center CRS 06WR853K

W/O 481

Duncan Latta 03/01/2017

Signed



4510 Airport Rd.
Cincinnati OH 45226
(513) 321-1200



N1218P S/N 1677 Date: 3/16/2017 Airframe Hobbs: 1763.2 Flight: 1416.3

1. Installed new reefing line cutters p/n 25347-002. Expiration: 3/2023.

Greg Herrmann 4069015631A

Greg Herrmann

F TC



Aviators Flight Center
Blue Ash Airport (KISZ)

(513) 984-5880

Current Times	N1218P		
A/C Total Time	1416.5	Tach	1416.5
Eng TSMOH	1416.5	Eng TT	1416.5
Prop TSMOH	470.6	Prop TT	1416.5

Airframe -

Installed new LoPresti Boombeam landing light IAW STC
SA02279AT, See form 337 this date.

W/O 484

Duncan Latta 03/20/2017

Signed 

NAME/
SIGNATURE

LICENCE:
AME or
AMO/ACA

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P
WORK ORDER
30362-03-2017

Commander Aero, Inc.

Repair Station No. GA5R-876M
10570 Springboro Pike
Miamisburg, Ohio 45342 USA
Phone: 888-881-5580

DATE: 4/13/2017
A/C TSN: 1418.2
FLIGHTTIME: 1418.2


Avionics Entries

(1) Sent PFD to Extant Aerospace for Avidyne PFD upgrade - Cirrus EXP5000 - R8 W/O R7. Reference Extant Repair Station Work Order Job # 16582-10176RS. Received PFD, installed into aircraft. Function check satisfactory.... (2) Performed Avidyne MFD upgrade - Cirrus EX5000 -to R8 W/O R7 referencing EX5000 Series MFD Installation Manual p/n 600-00073 Rev 24 and AvidyneService Bulletin 601-00004-099 Rev 01. Function check satisfactory.... (3) Performed magnetometer calibration check for updated PFD per Avidyne EXP5000 manual. Function check satisfactory.

Maintenance Release

The aircraft and/or component(s) on N1218P was repaired and inspected in accordance with current FAR's rules of the Federal Aviation Regulations and was found Airworthy for return to service with respect to the work performed. Pertinent details of the repair are on file at this repair station under Work Order No. 30362-03-2017

DATE: 4/13/2017

SIGNED: 

Christman, Ryan
Certified Repair Station No. GA5R-876M

Work Order: 30362-03-2017

Printed by EBis 3 (datcomedia.com)

Commander-Aero Inc. - CRS-GA5R-876M

10570 Springboro Pike Miamisburg, OH 45342 Phone 937-885-5580 FAX 937-885-5586

PAIRS & REPLACEMENT)

"I certify that the altimeter and static tests and inspection required by FAR 91.411 have been performed. The altimeter(s) per para (A) and (B) appendix E FAR 43."

PFD Make: **Avidyne** Model: **EXP-5000** S/N: **20043196**

Stby Make: **United** Model: **5934D-3** S/N: **125551**

Has been tested to: **20,000** feet.

Altitude reporting system has been tested to: **20,000** feet, per para (C) appendix E FAR 43.

"I certify the ATC transponder tests and inspection required by FAR 91.413 were performed this date and found to comply with FAR 43, Appendix F."

Make: **Garmin** Model: **GTX-330** S/N: **84122876**

Details of this inspection are on file at this repair station under

W.O.#: **30414-05-2017** Date: **5-23-2017**

Signed: **D. A. W.**

Commander-Aero Inc. - CRS-GA5R-876M

10570 Springboro Pike Miamisburg, OH 45342 Phone 937-885-5580 FAX 937-885-5586

Altimeter(s) tested & inspected per FAR 43, Appendix E.

Date: **5-23-2017**

Inspector **Ryan Christen**

S/N: **20043196**

S/N: **125551**

12,000	10
14,000	10
16,000	10
18,000	10
20,000	0
22,000	---
25,000	---
30,000	---
35,000	---
40,000	---
45,000	---
50,000	---
-1,000	-5
0	-5
500	-5
1,000	5
1,500	10
2,000	10
3,000	5
4,000	10
6,000	5
8,000	10
10,000	10

12,000	-10
14,000	-10
16,000	-20
18,000	0
20,000	30
22,000	---
25,000	---
30,000	---
35,000	---
40,000	---
45,000	---
50,000	---
-1,000	-5
0	0
500	-5
1,000	10
1,500	5
2,000	10
3,000	5
4,000	0
6,000	-10
8,000	-10
10,000	-20

A/C 'N' No. **N1218P** W.O. No. **30414-05-2017**

PAGE
TOTALS

CARRY FORWARD to Top of Next Page



Aviators Flight Center
Blue Ash Airport (KISZ)

(513) 984-5880

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1444.8	Tach	1444.8
Eng TSMOH	0	Eng TT	1444.8
Prop TSMOH	0	Prop TT	1444.8

Airframe

Removed engine and propeller, sent engine to Signature Engines for OVERHAUL and reinstalled overhauled engine with new rubber engine mounts and fluid hoses.

Sent propeller to Aircraft Specialists Inc for overhaul and reinstalled overhauled propeller.

Propeller governor sent to Aircraft Specialists for overhaul.

New Sky Tec C24ST5 starter installed

Sent #1 alternator to Aerotech for overhaul and reinstalled overhauled alternator.

Replaced #2 alternator with overhauled BC410-1.

Repaired cowlings IAW MM and painted to match.

Replaced left front and left side baffles with new.

Replaced nose wheel pant front with PMA unit and painted to match.

Aviators Flight Center CRS 06WR853K

W/O 497

Duncan Latta 08/22/2017

Signed _____



Aviators Flight Center
Butler County Reg (KHAO)

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1477.2	Tach	1477.2
Eng TSMOH	32.4	Eng TT	1477.2
Prop TSMOH	32.4	Prop TT	1477.2

Airframe

Removed landing light ballast and replaced with new unit P/N LSM-SCD-019-5 REV K S/N 61873

Aviators Flight Center CRS 06WR853K

W/O 516

Duncan Latta 10/25/2017

Signed _____



Aviators Flight Center
Butler County Reg (KHAO)
CRS 06WR853K

LICENCE
AMERICAN
AVIATION

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1500.7	Tach	1500.7
Eng TSMOH	55.9	Eng TT	1500.7
Prop TSMOH	55.9	Prop TT	1500.7

Engine

Drained oil and removed filter, filled engine with 8 qts 15w50 oil and installed new CH48108-1 filter. Cut open used filter and examined element, no discrepancies found. Run up and leak check is good.

Aviators Flight Center CRS 06WR853K

W/O 514

Duncan Latta 10/16/2017

Signed _____



Aviators Flight Center

CRS 06WR853K

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1510.4	Tach	1510.4
Eng TSMOH	1510.4	Eng TT	1510.4
Prop TSMOH	564.5	Prop TT	1510.4

Airframe

Installed new clear protector on nose pant.

Aviators Flight Center CRS 06WR853K

W/O 527

Duncan Latta 01/16/2018

Signed _____



Aviators Flight Center

CRS 06WR853K

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1522.2	Tach	1522.2
Eng TSMOH	1522.2	Eng TT	1522.2
Prop TSMOH	576.3	Prop TT	1522.2

Airframe

Adjusted parking brake cable for proper operation

Aviators Flight Center CRS 06WR853K

W/O 537

Duncan Latta 02/27/2018

Signed _____



Aviators Flight Center

CRS 06WR853K

Current Times	N1218P		
A/C Total Time	1542.6	Tach	1542.6
Eng TSMOH	1542.6	Eng TT	1542.6
Prop TSMOH	596.7	Prop TT	1542.6

Airframe

Removed right main wheel and replaced tire with new 072-449-0 and tube with new 077-500-0, inflated to 62PSI and reinstalled with new cotter pin.

Aviators Flight Center CRS 06WR853K

W/O 539

Duncan Latta 03/12/2018

Signed _____



Aviators Flight Center

Butler County Airport

CRS 06WR853K

Current Times	N1218P		
A/C Total Time	1548.4	Tach	1548.4
Eng TSMOH	103.6	Eng TT	1548.4
Prop TSMOH	103.6	Prop TT	1548.4

ELT - Replaced batteries with new Duracell MN1300, Next batt replacement due MAR 2027

I CERTIFY THAT THIS ELT HAS BEEN INSPECTED IAW FAR 91.207(d) AND WAS DETERMINED TO BE IN AN AIRWORTHY CONDITION.

Aviators Flight Center CRS 06WR853K

W/O 542

Duncan Latta 03/29/2018

Signed _____



Aviators Flight Center

Butler County Airport

CRS 06WR853K

Current Times	N1218P		
A/C Total Time	1624.1	Tach	1624.1
Eng TSMOH	179.3	Eng TT	1624.1
Prop TSMOH	179.3	Prop TT	1624.1

Airframe

Replaced right nav light bulb with new W1290-28

Aviators Flight Center CRS 06WR853K

W/O 564

Duncan Latta 08/22/2018

Signed _____



Aviators Flight Center

Butler County Airport

Current Times	N1218P		
A/C Total Time	1548.4	Tach	1548.4
Eng TSMOH	103.6	Eng TT	1548.4
Prop TSMOH	103.6	Prop TT	1548.4

Airframe Annual -

Replaced right brake linings with new 066-10500.

Replaced induction airfilter with new BA-24

Serviced #1 battery with distilled water and charged

Replaced tach generator with new 12323-982, functional test of tachometer is good. *OK DAB*

CW AD2008-11-18 by pressure test of heat exchanger, next due 1648.4.

I Certify that this aircraft has been inspected IAW an ANNUAL inspection and is in an airworthy condition
Aviators Flight Center CRS 06WR853K

W/O 542

Duncan Latta 03/29/2018

Signed _____



Aviators Flight Center

Butler County Airport

(513) 984-5880

Current Times	N1218P		
A/C Total Time	1609.5	Tach	1609.5
Eng TSMOH	164.7	Eng TT	1609.5
Prop TSMOH	164.7	Prop TT	1609.5

Airframe

Replaced nose tire 072-308-0 and tube 092-308-0 with new and inflated to 40PSI.

Aviators Flight Center CRS 06WR853K

W/O 558

Duncan Latta 07/12/2018

Signed _____



Aviators Flight Center

Butler County Airport

Current Times	N1218P		
A/C Total Time	1654.4	Tach	1654.4
Eng TSMOH	209.6	Eng TT	1654.4
Prop TSMOH	209.6	Prop TT	1654.4

Airframe

Replaced left main tire 301-249-006 and tube 097-500-0 with new and inflated to 62PSI.

Aviators Flight Center CRS 06WR853K

W/O 581

Duncan Latta 12/12/2018

Signed _____

PAGE
TOTALS

CARRY FORWARD to Top of Next Page



Aviators Flight Center
Butler County Airport

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1654.4	Tach	1654.4
Eng TSMOH	209.6	Eng TT	1654.4
Prop TSMOH	209.6	Prop TT	1654.4

Airframe

Replaced lamp on standby altimeter with new

Aviators Flight Center CRS 06WR853K

W/O 582

Duncan Latta 12/13/2018

Signed



Aviators Flight Center
Butler County Airport

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1654.4	Tach	1654.4
Eng TSMOH	209.6	Eng TT	1654.4
Prop TSMOH	209.6	Prop TT	1654.4

Airframe

Replaced Battery with new RG24-15M

Aviators Flight Center CRS 06WR853K

W/O 585

Duncan Latta 12/17/2018

Signed



Aviators Flight Center
Butler County Airport

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1657.8	Tach	1657.8
Eng TSMOH	213	Eng TT	1657.8
Prop TSMOH	213	Prop TT	1657.8

Airframe

Adjusted nose gear fork assembly IAW MM 32-20

Aviators Flight Center CRS 06WR853K

W/O 587

Duncan Latta 12/21/2018

Signed



Aviators Flight Center
Butler County Airport

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1667	Tach	1667
Eng TSMOH	222.2	Eng TT	1667
Prop TSMOH	222.2	Prop TT	1667

Airframe

Bleed left and right brakes

Aviators Flight Center CRS 06WR853K

W/O 594

Duncan Latta 02/06/2018

Signed



Aviators Flight Center
Butler County Airport

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1667	Tach	1667
Eng TSMOH	222.2	Eng TT	1667
Prop TSMOH	222.2	Prop TT	1667

Airframe

Removed left side left brake master cylinder and replaced o-rings with new MS28775-113 and MS28775-012. Reinstalled master cylinder and bleed brakes.

Aviators Flight Center CRS 06WR853K

W/O 597

Duncan Latta 02/18/2018

Signed



Aviators Flight Center
Butler County Airport

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1678.2	Tach	1678.2
Eng TSMOH	233.4	Eng TT	1678.2
Prop TSMOH	233.4	Prop TT	1678.2

Airframe

Removed right brake caliper, replaced o-rings with new MS28775-222 and linings with new 066-10500 and bleed brakes.

Aviators Flight Center CRS 06WR853K

W/O 603

Duncan Latta 03/08/2019

Signed

Section 1: Airframe Log



Aviators Flight Center
Butler County Airport

Current Times N1218P

A/C Total Time	1691.6	Tach	1691.6
Eng TSMOH	246.8	Eng TT	1691.6
Prop TSMOH	246.8	Prop TT	1691.6

Airframe Annual -

Secured fresh air ducts under copilot seat.
Reassembled copilot airvent.
Fire Extinguisher serviced by Silco for low pressure.
Replaced induction airfilter with new BA-24
Tightened and resafed rudder horn bolt.
Replaced tach generator with new 12323-003, functional test of tachometer is good.
CW AD2008-11-18 by pressure test of heat exchanger, found cracked, muffler repaired by Dawley Aviation (WO118688) and reinstalled, next due 1791.6.

I Certify that this aircraft has been inspected IAW an ANNUAL inspection and is in an airworthy condition
Aviators Flight Center CRS 06WR853K

W/O 608
Duncan Latta 04/11/2019



Aviators Flight Center
Butler County Airport
CRS 06WR853K

Current Times N1218P

A/C Total Time	1691.6	Tach	1691.6
Eng TSMOH	246.8	Eng TT	1691.6
Prop TSMOH	246.8	Prop TT	1691.6

ELT Next batt replacement due MAR 2027

I CERTIFY THAT THIS ELT HAS BEEN INSPECTED IAW FAR 91.207(d) AND WAS DETERMINED TO BE IN AN AIRWORTHY CONDITION.

Aviators Flight Center CRS 06WR853K

W/O 608
Duncan Latta 04/11/2019

Cincinnati Avionics 2001 Sportys Drive Clermont County Airport Batavia, OH 45103 VYTR380B
LOG ID# 3386 16-May-2019 WO# 10105
N1218P S/N 1677 Cirrus Design Corp SR20

Pg 1 / 1

Performed inspections required by FAR's 91.411 and 91.413 in accordance with FAR 43 Appendixes E and F. No discrepancies noted.

PFD	Make: Avidyne	Model: EXP5000	S/N: 20043196	to 20,000 ft.
Altimeter	Make: United	Model: 5934D-3	S/N: 454441	to 20,000 ft.
Encoder	Make: Ack	Model: A-30	S/N: 101594	to 20,000 ft.
Transponder	Make: Garmin	Model: GTX 330ES	S/N: 84122876	

VYTR380B

For Cincinnati Avionics

Cincinnati Avionics					
Altitude Scale Correction Card			N1218P 16-May-2019		
Altitude Reading	Primary Error	Standby Error	Altitude Reading	Primary Error	Standby Error
-1000	-20	0	10000	0	-10
0	0	0	12000	10	-20
500	-10	0	14000	10	-10
1000	10	10	16000	0	-10
1500	10	10	18000	20	20
2000	10	20	20000	20	40
3000	0	10	22000	X	X
4000	0	10	25000	X	X
6000	10	0	30000	X	X
8000	10	0	35000	X	X

Cincinnati Avionics Form CA-357a (8/17) FAA CRS VYTR380B - Clermont County Airport Batavia, OH 45103 (513) 735-8808

Aviators Flight Center
Butler County Airport



Current Times N1218P

A/C Total Time	1733.1	Tach	1733.1
Eng TSMOH	288.3	Eng TT	1733.1
Prop TSMOH	288.3	Prop TT	1733.1

Airframe -
Replaced cotter pin on throttle lock with new.

Aviators Flight Center CRS 06WR853K

W/O 614

Duncan Latta 06/03/2019

Signed



Aviators Flight Center
Butler County Airport

Current Times N1218P
A/C Total Time 1750.9 Tach 1750.9
Eng TSMOH 308.1 Eng TT 1750.9
Prop TSMOH 308.1 Prop TT 1750.9

Airframe -
Removed nose wheel, replaced tube with new 097-908-0 and
reinstalled.

W/O 619
Duncan Latta 08/22/2019

Signed _____



Aviators Flight Center
Butler County Airport

Current Times N1218P
A/C Total Time 1795.8 Tach 1795.8
Eng TSMOH 351 Eng TT 1795.8
Prop TSMOH 351 Prop TT 1795.8

Airframe
CW AD2008-11-18 by pressure test of heat exchanger, no
discrepancies found, next due 1895.8.

Aviators Flight Center CRS 06WR853K

W/O 637
Duncan Latta 10/15/2019

Signed _____



Aviators Flight Center
Butler County Airport

Current Times N1218P
A/C Total Time 1831.7 Tach 1831.7
Eng TSMOH 386.9 Eng TT 1831.7
Prop TSMOH 386.9 Prop TT 1831.7

Airframe
Removed right main wheel, disassembled, cleaned and packed
bearings and replaced tire with new 072-449-0 and tube with
new 097-500-0. Inflated to 65PSI and reinstalled using new
cotter pin.

Aviators Flight Center CRS 06WR853K

W/O 655
Duncan Latta 02/25/2020

Signed _____



Aviators Flight Center
Butler County Airport

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1847.4	Tach	1847.4
Eng TSMOH	402.6	Eng TT	1847.4
Prop TSMOH	402.6	Prop TT	1847.4

Airframe Annual -

1. Replaced induction airfilter with new BA-24
2. CW AD2008-11-18 by pressure test of heat exchanger, next due 1947.4
3. Replaced left main wheel pant IB bracket with new 17205-001
4. Glued screw recepticle on left gear leg
5. Tightened and resafted nose wheel pant bracket.
6. Cleaned surface corrosion from elevator at tip attachment screws and touched up paint
7. Replaced left OB brake linings with new 066-10500
8. Replaced right wing middle flap bracket with new 14572-004
9. Removed right wing IB flap bracket, cleaned surface corrosion, primed and painted. Reinstalled bracket and flap.
10. Cleaned surface corrosion from right OB, left IB and left middle flap brackets, primed and painted affected areas.
11. Rigged ailerons after cable removal IAW MM 27-10.

I certify that this aircraft has been inspected IAW an ANNUAL inspection and is in an airworthy condition
Aviators Flight Center CRS 06WR853K

W/O 663
Duncan Latta 05/08/2020

Signed



Aviators Flight Center
Butler County Airport
CRS 06WR853K

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1847.4	Tach	1847.4
Eng TSMOH	402.6	Eng TT	1847.4
Prop TSMOH	402.6	Prop TT	1847.4

ELT Next batt replacement due MAR 2027

I CERTIFY THAT THIS ELT HAS BEEN INSPECTED IAW FAR 91.207(d) AND WAS DETERMINED TO BE IN AN AIRWORTHY CONDITION.

Aviators Flight Center CRS 06WR853K

W/O 663
Duncan Latta 05/08/2020



Aviators Flight Center
Butler County Airport

<u>Current Times</u>	<u>N1218P</u>		
A/C Total Time	1851.9	Tach	1851.9
Eng TSMOH	407.1	Eng TT	1851.9
Prop TSMOH	407.1	Prop TT	1851.9

Airframe -

1. Replaced transponder antenna with new AV-22.

W/O 668
Duncan Latta 05/23/2020

Signed

DETAILS OF TASK (INSPECTION, REPAIRS & REPLACEMENT)

CARRY FORWARD to Top of Next Page

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG NO: N1218P
WORK ORDER
31719-06-2020



First Flight Aviation

10600 Springboro F. lke
Miamisburg, Ohio 45342 USA
Phone: 937-885-5580

DATE: 6/26/2020
A/C TSN
FLIGHTTIME: 18632

NAME/
SIGNATURE

LICENCE:
AME or
AMO/ACA

Airframe Entries

- (2) Replaced seat inflator EMA with new p/n 20902-001, s/n A19MAY20-12. Refurb due 6/2027, replacement due 6/2034.
- (3) Replaced Pilot and Co-pilot seat inflators with new inflators. (Pilot) p/n 512847-401/20902-005, s/n Z7EE23D0363 MFR: A0919. (Co-pilot) p/n 512847-401/20902-005 MFR: A0919. Both due for replacement 9/2029. Installed new wire harness p/n 20902-006, brackets p/n 20903-008 and fittings p/n 20902-007.

Maintenance Release

The aircraft and/or component(s) on N1218P was repaired and inspected in accordance with current FARs rules of the Federal Aviation Regulations and was found Airworthy for return to service with respect to the work performed. Pertinent details of the repair are on file at this repair station under Work Order No. 31719-06-2020

DATE: 6/26/2020

SIGNED:

Work Order: 31719-06-2020

Sparks, Justin, A&P: 3442636

Printed by EBis 3 (datcomedia.com)



Aviators Flight Center Butler County Airport



Aviators Flight Center Butler County Airport

Current Times	N1218P		
A/C Total Time	1902.1	Tach	1902.1
Eng TSMOH	457.3	Eng TT	1902.1
Prop TSMOH	457.3	Prop TT	1902.1

Airframe -

1. Replaced right front cup holder with new 51179-001
2. Removed main wheel pants, inflated tires to 65 PSI and reinstalled wheel pants.

W/O 683
Duncan Latta 09/14/2020

Signed

Current Times	N1218P		
A/C Total Time	1936.5	Tach	1936.5
Eng TSMOH	491.7	Eng TT	1936.5
Prop TSMOH	491.7	Prop TT	1936.5

Airframe -

1. Replaced right tow pin with servicable unit.

W/O 697
Duncan Latta 12/08/2020

Signed



Aviators Flight Center Butler County Airport CRS 06WR853K



Aviators Flight Center Butler County Airport

Current Times	N1218P		
A/C Total Time	1936.8	Tach	1936.8
Eng TSMOH	492	Eng TT	1936.8
Prop TSMOH	492	Prop TT	1936.8

Engine -

1. Adjusted fuel system IAW MO 6-4.7.1

W/O 707
Duncan Latta 03/09/2021

Signed

Current Times	N1218P		
A/C Total Time	1938.5	Tach	1938.5
Eng TSMOH	493.7	Eng TT	1938.5
Prop TSMOH	493.7	Prop TT	1938.5

Airframe -

1. Adjusted cruise RPM IAW MM 6-20 (4)

W/O 708
Duncan Latta 03/16/2021

Signed



Aviators Flight Center
Butler County Airport

Current Times N1218P

A/C Total Time	1847.4	Tach	1847.4
Eng TSMOH	402.6	Eng TT	1847.4
Prop TSMOH	402.6	Prop TT	1847.4

Airframe Annual -

1. CW AD2008-11-18 by pressure test of heat exchanger, next due 1947.4

Aviators Flight Center CRS 06WR853K

W/O 710

Duncan Latta 04/16/2021

Signed _____



Aviators Flight Center
Butler County Airport

Current Times N1218P

A/C Total Time	1947.5	Tach	1947.5
Eng TSMOH	502.7	Eng TT	1947.5
Prop TSMOH	502.7	Prop TT	1947.5

Airframe Annual -

1. CW AD2008-11-18 by pressure test of heat exchanger, next due 2047.5

Aviators Flight Center CRS 06WR853K

W/O 710

Duncan Latta 04/16/2021

Signed _____



Aviators Flight Center
Butler County Airport

Current Times N1218P

A/C Total Time	1950.7	Tach	1950.7
Eng TSMOH	505.9	Eng TT	1950.7
Prop TSMOH	505.9	Prop TT	1950.7

Airframe Annual -

1. Replaced #1 alternator with overhauled unit P/N ES4024LP.
2. Replaced #1 field regulator with new 29435-001.

Aviators Flight Center CRS 06WR853K

W/O 711

Duncan Latta 05/20/2021

Signed _____



Aviators Flight Center
Butler County Airport

Current Times N1218P

A/C Total Time	1954.7	Tach	1954.7
Eng TSMOH	509.9	Eng TT	1954.7
Prop TSMOH	509.9	Prop TT	1954.7

Airframe Annual -

1. Replaced induction airfilter with new BA-24
2. CW AD2008-11-18 by pressure test of heat exchanger, next due 2054.7
3. Replaced left main tire with new 301-249-068.
4. Glued screw receptacle on left gear leg

I Certify that this aircraft has been inspected IAW an ANNUAL inspection and is in an airworthy condition

Aviators Flight Center CRS 06WR853K

W/O 712

Duncan Latta 06/01/2021



Aviators Flight Center
Butler County Airport
CRS 06WR853K

Current Times N1218P

A/C Total Time	1954.7	Tach	1954.7
Eng TSMOH	509.9	Eng TT	1954.7
Prop TSMOH	509.9	Prop TT	1954.7

ELT Next batt replacement due MAR 2027

I CERTIFY THAT THIS ELT HAS BEEN INSPECTED IAW FAR 91.207(d) AND WAS DETERMINED TO BE IN AN AIRWORTHY CONDITION.

Aviators Flight Center CRS 06WR853K

W/O 712

Duncan Latta 06/01/2021

PAGE
TOTALS

CARRY FORWARD to Top of Next Page

10570 Springboro Pi

"I certify that the altimeter
has been performed. The alt

PFD Make: **Avidy**Stby Make: **Unit**Has been tested to: **---**

Altitude reporting syst
appendix E FAR 43.

"I certify the ATC tra
were performed this c

Make: **Garn**

Details of this inspect

W.O.#: **32580**Signed: *[Signature]*Date: **6/08/2021**S/N: **20043196**

-1,000	-20
0	20
500	20
1,000	20
1,500	20
2,000	20
3,000	20
4,000	20
6,000	20
8,000	20
10,000	30

12,000	30
14,000	30
16,000	40
18,000	40
20,000	10
22,000	---
25,000	---
30,000	---
35,000	---
40,000	---
45,000	---
50,000	---

Inspector *[Signature]*S/N: **125551**

-1,000	0
0	20
500	20
1,000	20
1,500	20
2,000	20
3,000	20
4,000	20
6,000	10
8,000	0
10,000	0

12,000	0
14,000	0
16,000	20
18,000	20
20,000	40
22,000	---
25,000	---
30,000	---
35,000	---
40,000	---
45,000	---
50,000	---

A/C 'N' No. **N1218P**W.O. No. **32580**

MAKE: Cirrus Design Corp
MODEL: SR20
S/N: 1677
REG NO: N1218P
WORK ORDER:
1778-10-2021

MacAir
Aviation

MacAir Aviation
140 North Valley Road
Xenia, OH 45385 Greene County
Phone: 937-347-1302

DATE: 10/7/2021
A/C TSN: 1981.1
FLIGHTTIME: 1981.1

Airframe Entries

- Removed Garmin GNS 430 GPS/Nav/Com p/n: 011-00280-10 s/n: 97134001, Garmin GA56 GPS antenna p/n: 011-00134-00 s/n: 59419998.

Installed Garmin GNS 430W GPS/Nav/Com p/n: 011-01060-40 s/n: 97116625, Garmin GA35 WAAS antenna pn: 013-00235-00.

Technicians Who Worked On The Items Listed Above
Chris Rainwaters, Ryan Grove

DATE: 10/7/2021

SIGNED: *[Signature]*

Ryan Grove, A&P 3837328

Work Order: 1778-10-2021

Printed by EBis 3 (datamedia.com)



Buckeye Aviation LLC
2460 Greentree Road Hangar 12
Lebanon OH 45036
5138146769

Make: **Cirrus**Model: **SR20**Tail: **N1218P**S/N: **1677**

Hours: TACH: 1987.1 ACTT: 1987.1 TSMOH: 542.3 PropTSMOH: 542.3

C/W annual inspection IAW FAR 43 Appendix "D"

C/W AD 08-11-18 by pressure check of the heat exchanger. No defects were noted. Next due 2087.1 Tach

Replaced air filter with BA-24 filter.

Replaced both #2 Battery with P/N 50979-001 IAW AMM 24-20.

Replaced RH and LH brake o-rings P/N 101-34500 and bleed brakes IAW AMM 32-42 and installed new brake temperature stickers.

Replaced tach generator IAW AMM77-10 Ops check good.

Replaced 12 main gear fairing wellnuts P/N 50802-001, replaced 4 main gear fairing wellnuts 50803-001, and reinstalled main gear wing fairings.

Drained oil. Added 8 Qts Phillips XC 20w50. Installed new filter and leak checked.

Replaced RH MLG wheel fairing bracket P/N 17205-002.

ELT was inspected IAW FAR 91.207 Para B Subpart D. Ops check good

I certify that I have inspected this aircraft IAW FAR 43 Appendix D and found to be in airworthy condition.

Signed: *[Signature]*Name: **Matthew Akers**

Cert: 2705782IA

Date: 06/17/2022

Section 1: Airframe Log

DATE

1 / 1

AIR TIME

LANDINGS / CYCLES

DAILY TOTAL

TOTAL

DAILY TOTAL

TOTAL

HRS

MIN

HOURS

MIN

DETAILS OF TASK (INSPECTION, REPAIRS & REPLACEMENT)

CARRIED FORWARD



Buckeye Aviation LLC
2460 Greentree Road Hangar 12
Lebanon OH 45036
5138146769

Make: Cirrus

Model: SR20

Tail: N1218P

S/N: 1677

Hours: AC: 1989.1 TT: 1989.1 ENGTT 1989.1 Engine TSMOH: 544.3 Propeller TT 1989.1 Propeller TSMOH 544.3

Removed defective #2 Alternator BC410-1 S/N 0564833X and replaced with BC410-1 S/N 0431917 IAW Cirrus AMM24-30. Ops check satisfactory.

Signed:

Name: Matthew Akers

Cert: 2705782

Date: 07/09/2022

Vertical Maintenance LLC

2460 Greentree Road

Lebanon, Ohio 45036

Make	Cirrus SR20	Hobbs	2497.4 hr
N#	N1218P	Flight	1989.5 hr
SN#	1677	Date	07-16-2022

Description

- (1) Replaced Avidyne PFD with serviceable unit p/n 700-00000-000, EXP-5000, s/n 23367455.
- (2) Work performed in accordance with Cirrus SR22 service manual current as of this date.

Jasson P. Czaika

A&P 2747316 IA

059-07-2023 (07-14-2023)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO.: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 059-07-2023
DATE: 07-14-2023
A/C TT: 1989.5
A/C Tach: 1989.5

Airframe Entries

- Installed new Cirrus SR20 Line Cutter Kit P/N 26707-001. Next due in 6 years.

I certify this aircraft has been inspected IAW FAR regulations and is certified for return to service.

DATE: 07-14-2023

SIGNED:

Tim Kerns
FAA Cert A&P 3390695 IA

WORK ORDER: 059-07-2023

Printed by EBIS (EBISCloud.com)

075-07-2023 (07-31-2023)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO.: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 075-07-2023
DATE: 07-31-2023
A/C TT: 2010.2
A/C Tach: 2010.2

Airframe Entries

- Performed Annual Inspection IAW Cirrus MM and inspection checklist.... • ELT test and inspect IAW FAR 91.207(d). No discrepancies noted. Next battery replacement due MAR 2027.... • Researched and complied with all Airworthiness Directives. See compliance records.

I certify that this aircraft has been repaired and inspected in accordance with an ANNUAL/100 hour inspection and was determined to be in airworthy condition at this time.

DATE: 07-31-2023

SIGNED:

Tim Kerns
FAA Cert A&P 3390695 IA

WORK ORDER: 075-07-2023

Printed by EBIS (EBISCloud.com)

PAGE TOTALS

CARRY FORWARD to Top of Next Page

Achievement Aviation of Ohio

CRS 9FDR993C

Facility Address:

747 Airport Dr

Lima, OH 45804

7

August 1, 2023 N1218P Cirrus SR20

I certify that the altimeter and static system tests required by 14 CFR part 91, § 91.411 and transponder tests, including data correspondence, required by § 91.413, have been performed and found to comply with 14 CFR part 43, appendices E and F.

Altimeter Make: Avidyne Model: EXP-5000 Serial No. 20043196

Altimeter Make: United Model: 5934D-3 Serial No. 125551

Transponder Make: Garmin Model: GTX-330 Serial No. 84122876

The altimeter and ADC were tested to 20,000 feet on this date.

The transponder was tested on this date.

Encoder data correspondence was tested to 20,000 feet on this date. Static system leak tested on this date.

Details of the inspection are on file at the repair station under work order B076

August 1, 2023 Certified Repair Station 9FDR993C Signature: 

wo: WO_351

Avionics · page 1 of 1



Steel Aviation · 53 North Street Ext · Phillipsburg, Ohio 45354 · 937 332 7587

N1218P
HOBBS: 2574.1

CIRRUS DESIGN CORP, SR20, S/N: 1677
TACH: 2051.4

October 12, 2023

1. REMOVED PFD: Removed, Sent for Repair P/N 700-0006-000 - EX5000 PFD S/N: 23367455.
2. INSTALLED AND CONFIGURED PFD: Installed P/N 700-0006-000 - EX5000 PFD (REPAIRED) S/N: 20599525.

With respect to the work performed, this avionics is approved for return to service. Details of work performed are on file with Steel Aviation under work order: WO_351.

Danny Potter A/P I/A 3176242

266-01-2024 (01-12-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO.: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 266-01-2024
DATE: 01-12-2024
A/C TT: 2105.2
A/C Tach: 2105.2

Airframe Entries

• Performed 100 hour inspection IAW MM and inspection checklist.... • ELT test and inspect IAW FAR 91.207(d). No discrepancies noted. Next battery replacement due March 2027.... • Installed new Left, rear, nav bulb P/N: A50828.... • Installed new L/H and R/H Cleveland Brake Rotors P/N 164-24400, 8ea new brake linings P/N 066-10500. Installed new R/H yellow and blue brake temp label P/N 51698-003 and 51698-001. Installed new R/H main Goodyear Flight Special II 15X6.0-6 tire P/N 301-249-420 S/N 32350085. See 8130-3 form dated 11/17/2023.... • Researched and complied with all Airworthiness Directives. See compliance records.

I certify that this aircraft has been repaired and inspected in accordance with an ANNUAL/100 hour inspection and was determined to be in airworthy condition at this time.

DATE: 01-12-2024

SIGNED: 

Tim Kerns
FAA Cert A&P 3390695 IA

WORK ORDER: 266-01-2024

Printed by EBIS (EBISCloud.com)

275-01-2024 (01-31-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO.: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 275-01-2024
DATE: 01-31-2024
A/C TT: 2119.9
A/C Tach: 2119.9

Airframe Entries

• Installed new Boom Beam LED Landing Light STC SA02279AT P/N LSM-500-082-19 per Drawing LSM-500-082 Rev V. See 337 form dated 1/31/2024. Change to weight and balance negligible.

DATE: 01-31-2024

SIGNED: 

Tim Kerns
FAA Cert A&P 3390695 IA

WORK ORDER: 275-01-2024

Printed by EBIS (EBISCloud.com)

358-03-2024 (03-25-2024)

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO.: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 358-03-2024
DATE: 03-25-2024
A/C TT: 2176.2
A/C Tach: 2176.2

Airframe Entries

- Installed new 25lb Halon 1211 Fire Extinguisher w/Gauge P/N A344T, S/N H-09443964. Next maintenance due in 6 years, hydrostatic test due in 12 years.

DATE: 03-25-2024

SIGNED:

Brian J. Fisher
Brian Fisher
FAA Cert A&P 3671341 IA

WORK ORDER: 358-03-2024

Printed by EBIS (EBISCloud.com)

417-05-2024 (06-11-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 417-05-2024
DATE: 06-11-2024
A/C TT: 2197.4
A/C Tach: 2197.4

Airframe Entries

- Performed 100 hour inspection IAW MM and inspection checklist.... • ELT test and inspect IAW FAR 91.207(d). No discrepancies noted. Next battery replacement due 03/31/2027.... • Installed 2ea new #2 batteries P/N 50979-001, next due MAY 2026.... • Installed new L/H wheel fairing bracket P/N 17205-001.... • Complied with service bulletin SB2X-25-30R1. Adjusted break-over bolt per section 11 paragraph F.... • Researched and complied with all Airworthiness Directives. See compliance records.

I certify that this aircraft has been repaired and inspected in accordance with an ANNUAL/100 hour inspection and was determined to be in airworthy condition at this time.

DATE: 06-11-2024

SIGNED:

Alvin Minzler
Alvin Minzler
FAA Cert A&P 3099793

WORK ORDER: 417-05-2024

Printed by EBIS (EBISCloud.com)

470-06-2024 (06-14-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 470-06-2024
DATE: 06-14-2024
A/C TT: 2197.4
A/C Tach: 2197.4

Airframe Entries

- Installed new Nose Goodyear Flight Special 5.00-5-6 ply tire P/N 301-016-420, S/N 32590658. Installed new Goodyear Flight Mate Butyl tube P/N 302-013-400.

DATE: 06-14-2024

SIGNED:

Tim Kerns
Tim Kerns
FAA Cert A&P 3390695 IA

WORK ORDER: 470-06-2024

Printed by EBIS (EBISCloud.com)

493-06-2024 (06-27-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 493-06-2024
DATE: 06-27-2024
A/C TT: 2208.2
A/C Tach: 2208.2

Airframe Entries

- Installed new trim cartridge in L/H aileron P/N 15660-001.

DATE: 06-27-2024

SIGNED:

Tim Kerns
Tim Kerns
FAA Cert A&P 3390695 IA

WORK ORDER: 493-06-2024

Printed by EBIS (EBISCloud.com)

563-08-2024 (08-09-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 563-08-2024
DATE: 08-09-2024
A/C TT: 2215.1
A/C Tach: 2215.1

Airframe Entries

- Performed ANNUAL inspection IAW Cirrus MM and inspection checklist.... • ELT test and inspect IAW FAR 91.207(d). No discrepancies noted. Next battery replacement due 03/31/2027.... • Installed new Cirrus R/H Top co pilot wheel pant bracket P/N 13522-001.... • Researched and complied with all Airworthiness Directives. See compliance records.

I certify that this aircraft has been repaired and inspected in accordance with a 100 hour inspection and was determined to be in airworthy condition at this time.

DATE: 08-09-2024

SIGNED:

Tim Kerns
Tim Kerns
FAA Cert A&P 3390695 IA

WORK ORDER: 563-08-2024

Printed by EBIS (EBISCloud.com)

CARRY FORWARD to Top of Next Page

582-08-2024 (08-12-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 582-08-2024
DATE: 08-12-2024
A/C TT: 2216.2
A/C Tach: 2216.2

Airframe Entries

• Installed new Cirrus rudder male rod end P/N 11315-004.

DATE: 08-12-2024

SIGNED: 

Lee Myers
FAA Cert 4583781

WORK ORDER: 582-08-2024

Printed by EBIS (EBISCloud.com)

685-10-2024 (10-15-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 685-10-2024
DATE: 10-15-2024
A/C TT: 2314.8
A/C Tach: 2314.8

Airframe Entries

• Performed 100 hour inspection IAW MM and inspection checklist.... • ELT test and inspect IAW FAR 91.207(d). No discrepancies noted. Next battery replacement due 3/31/27.... • Installed new L/H & R/H main Michelin 15-6.00-6 tires P/N 025-501-0, S/N 4075T00078 & 3110T00216. Installed new Michelin 15X6.0-6 tubes P/N 097-500-0. See Form Ones dated 3/19/24 & 4/23/23.... • Installed new Cirrus #6 EGT sensor, P/N 14554-003.... • Installed new B&C Alternator #2 P/N BC410-1, S/N 2C41F4W81K.... • Installed new L/H inner cylinder baffle spring.... • Researched and complied with all Airworthiness Directives. See compliance records.

I certify that this aircraft has been repaired and inspected in accordance with a 100 hour inspection and was determined to be in airworthy condition at this time.

DATE: 10-15-2024

SIGNED: 

Alvin Minzler
FAA Cert 3099793 A&P

WORK ORDER: 685-10-2024

Printed by EBIS (EBISCloud.com)

22-10-2024 (10-30-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 722-10-2024
DATE: 10-30-2024
A/C TT: 2343.7
A/C Tach: 2343.7

Airframe Entries

Bled left brakes.

I certify this aircraft has been inspected IAW FAR regulations and is certified for return to service.

DATE: 10-30-2024

SIGNED: 

Michael Stevens
FAA Cert 5029481 A&P

WORK ORDER: 722-10-2024

Printed by EBIS (EBISCloud.com)

734-11-2024 (11-08-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 734-11-2024
DATE: 11-08-2024
A/C TT: 2366.4
A/C Tach: 2366.4

Airframe Entries

• Performed 50 hour inspection IAW Diamond MM and inspection checklist.... • Installed new left Cirrus exhaust clamp P/N 20553-001.... • Researched and complied with all Airworthiness Directives. See Compliance List.

I certify that this aircraft has been repaired and inspected in accordance with a 50 hour inspection and was determined to be in airworthy condition at this time.

DATE: 11-08-2024

SIGNED: 

Joe Spaulding
FAA Cert Pending A&P

WORK ORDER: 734-11-2024

Printed by EBIS (EBISCloud.com)

766-12-2024 (12-10-2024)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 766-12-2024
DATE: 12-10-2024
A/C TT: 2387.5
A/C Tach: 2387.5

Airframe Entries

• Installed serviceable flap relay and preformed flap operational check.... • Installed new stall warning switch P/N 12801-001.

DATE: 12-10-2024

SIGNED: 

Alvin Minzler
FAA Cert 3099793 A&P

WORK ORDER: 766-12-2024

Printed by EBIS (EBISCloud.com)

882-02-2025 (02-28-2025)
MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 882-02-2025
DATE: 02-28-2025
A/C TT: 2413.0
A/C Tach: 2413.0

DATE

/ /

DAILY TC

HRS

CARRIED FORWARD

Airframe Entries

• Performed 100 hour inspection IAW Cirrus MM and inspection checklist.... • ELT test and inspect IAW FAR 91.207(d). No discrepancies noted. Next battery replacement due 03/31/2027. Installed new remote ELT battery P/N 28L, next due March 2032.... • Installed serviceable UMA magnetic tach sender P/N T1A3-4, S/N B8428.... • AD 2024-24-11 does not apply by part number.... • Researched and complied with all Airworthiness Directives. See compliance records.

I certify that this aircraft has been repaired and inspected in accordance with a 100 hour inspection and was determined to be in airworthy condition at this time.

DATE: 02-28-2025

SIGNED:

Tim Kerns
FAA Cert A&P 3390695 IA

WORK ORDER: 882-02-2025

Printed by EBIS (EBISCloud.com)

906-03-2025 (03-11-2025)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 906-03-2025
DATE: 03-11-2025
A/C TT: 2421.0
A/C Tach: 2421.0

Airframe Entries

• Installed new 2 pulse UMA magnetic tach sender, P/N T1A3-4, S/N B8831.

DATE: 03-11-2025

SIGNED:

Lee Myers
FAA Cert 4583781 A&P

WORK ORDER: 906-03-2025

Printed by EBIS (EBISCloud.com)

936-03-2025 (03-26-2025)

Page 1 / 1

MAKE: Cirrus
MODEL: SR20
S/N: 1677
REG. NO: N1218P

Midwest Corporate Air
3100 State Route 47 West
Bellefontaine, OH 43311

W/O #: 936-03-2025
DATE: 03-26-2025
A/C TT: 2433.6
A/C Tach: 2433.6

Airframe Entries

• Repaired Alternator # 2 field wiring.... • Complied with SB2X-27-18R2 Rudder-Aileron Interconnect Assembly Removal.

DATE: 03-26-2025

SIGNED:

Alvin Minzler
FAA Cert 3099793 A&P

WORK ORDER: 936-03-2025

Printed by EBIS (EBISCloud.com)

PAGE TOTALS

CARRY FORWARD to Top of Next Page

RS & REPLACEMENT