Date	Total Time		Time Since Last Overhaul		**Engine Service and Maintenance Record** Installations, Inspections, Airworthiness Directives, Special Inspections,
	Hrs.	Min.	Hrs.	Min.	

Bro

wo: WO_132 — Engine · page 1 of 1

AIRBOSS

The Armory at Airboss · 3N060 Powis Rd · West Chicago, IL 60185 · 8474140697

N647MD — **Continental, IO-360-ES6, S/N: 360319** — **December 07, 2024**
ENG TT: 880.9 FLIGHT: 880.9 HOBBS: 1101.6

Removed all 12 valve covers and valve cover gaskets. Installed 12 new each valve cover gaskets p/n RG-632310. Reinstalled all valve covers. Removed Cylinder #3 exhaust Push rod tube and installed new push rod tube o-ring p/n SA630286 new push rod housing seal p/n 641607 and new lock tab washers 2 new each p/n 501867. Performed run up and operational check with no issues noted.

With respect to the work performed, this engine is approved for return to service. Details of work performed are on file with The Armory at Airboss under work order: WO_132.

Christophe Merani Mechanic AP3435422IA

wo: WO_163 — Engine · page 1 of 1

AIRBOSS

The Armory at Airboss · 3N060 Powis Rd · West Chicago, IL 60185 · 8474140697

N647MD — **Continental, IO-360-ES6, S/N: 360319** — **March 19, 2025**
FLIGHT: 998.1 HOBBS: 1113.8

Performed engine operational and function check IAW Cirrus AMM 5-30. Performed engine 50 Hr. inspection IAW Cirrus AMM 5-20 and Continental Maintenance Manual. Drained engine oil and serviced with 8 quarts of Phillips XC 20W50.Oil Sample taken for analysis by Blackstone Labs. Replaced oil filter with new Tempest AA48108-2. Performed particulate inspection on filter, no discrepancies noted. Run up and leak checks performed with no discrepancies noted. All work accomplished IAW Cirrus AMM 12-10 and Continental Maintenance Manual.

With respect to the work performed, this engine is approved for return to service. Details of work performed are on file with The Armory at Airboss under work order: WO_163.

Christophe Merani Mechanic AP3435422IA